Construction Activity Summary Sheet

Project Title: CONSTRUCT SHED **Project Number:** PH5-800

Activity Number: 02200 **Activity Title:** EXCAVATE FOR FOOTERS

Date Printed: 27 Sep 2000 Prepared By: BU2 Crewleader Checked By:

Baseline Start: 18 May 2005 **Baseline Finish:** 18 May 2005

Actual: 20 May 2005 Actual: 21 May 2005

Duration Estimated: 1 Days Mandays Estimated: 0.84 Actual: 2.00

Actual: 2.00

DESCRIPTION OF WORK

EXCAVATE TRENCH 12" DEEP BY 18" WIDE. TOTAL LINIER FEET IS 70.

METHOD OF CONSTRUCTION/ASSUMPTIONS

LABOR RESOURCES

Skill required	Qty	Remarks
Builder	0	
Construction Electrician	1	
Construction Mechanic	0	
Engineering Aid	0	
Equipment Operator	1	
Steelworker	0	
Utilitiesman	0	
Other Crew Members	0	
Total Labor	2	

PRODUCTION EFFICIENCY FACTOR

Production Element	Factor	Remarks
Workload	67	
Site Area	60	CRAMPED AREA
Labor	55	INEXPERIENCED
Supervisor	70	EXPERIENCED
Job Conditions	67	
Weather	50	RAINY SEASON
Equipment	67	
Tactical/Logistical	67	

Product Efficiency Factor: 63.875 **Resulting Delay Factor:** 1.049 **Availability Factor:** 75% Manday Equivalent: 1.125

Construction Activity Summary Sheet

Project Number: PH5-800 Project Title: CONSTRUCT SHED

Activity Number: 02200 **Activity Title:** EXCAVATE FOR FOOTERS

WORK ELEMENTS

Code	Description		Qty of Work	ManHrs Per Unit	Work Multi	Est. MDs
1302	EXCAVATE USING, TRACTOR MTD. BACKHOE 3/8 CD	CD	4	0	1.00	0.05
8	HAND EXCAVATE TO DEPTH	EA	1	6	1.00	0.79

TOOLS

I	ID#	Description	Qty
Ī	6078	SHOVEL SPOON TELEGRAPH EASTERN PATTERN 93N HANDLE	1

EQUIPMENT

ID#	Description	
058700	TRUCK DUMP 6X6 30000 GVW	1
434000	EXCAVATOR WHEEL MOUNTED HYD OPERATED	1
453100	LOADER SCOOP WHEEL MOUNTED 4X4	1
064300	TRUCK STAKE 6X6 DED 46000 GVW	1

MATERIALS

BM	LI	Description	Unit	Qty	LL
1	1	CAUTION TAPE	RL	1	No
1	1	PLASTIC SHEET	RL	1	No

SAFETY PLAN

Safety Hazard	Part	Section	RAC	Control Measure
OPEN TRENCHES	29CFR	A		ALL OPEN TRENCHES SHALL BE
				CLEARLY MARKED AND WHEN
				REQUIRED BARRICADED
UNDERGROUND/UTILITIES	29CFR	A		ALL UNDER GROUND UTILITIES WILL
				BE CLEARLY MARKED TO ENSURE
				VISIBILITY

QUALITY CONTROL PLAN

Quality Control Requirement	Spec. Ref.	Action Required
SIZE OF EXCAVATION	SPEC 02221	EXCAVATE TO DIMENSIONS SHOWN ON PRINTS ONLY
		LARGE ENOUGH TO CONFORM TO CONSTRUCTION
		METHOD
OVER EXCAVATION	SPEC 02221	OVER EXCAVATED AREAS TO BE FILLED W/
		CONCRETE DO NOT BACK FILL AND COMPACT.
SPOIL STORAGE	SPEC 02221	ENSURE SPOIL MATERIAL IS STORED AS NOT TO BE
		CONTAMINATED PRIOR TO REUSE

ENVIRONMENTAL PLAN

Environmental Hazard	Ref.	Action Required
EQUIPMENT SPILL	01.H5	SPILL KIT AND SPILL PLAN MAINTAINED ON SITE

Construction Activity Summary Sheet

Project Number: PH5-800 Project Title: CONSTRUCT SHED

Activity Number: 02200 **Activity Title:** EXCAVATE FOR FOOTERS

COMMENTS

DUE TO RAINY SEASONS PUMPS MAY BE REQUIRED. EXCAVATION TO BE COVERED EACH NIGHT AND MARK W/

CAUTION TAPE